

Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Construction commenced on June 13, 2016.
- Installation of main waterline on Lothrop Street is 50% complete from 5th Avenue to Victoria Street.
- Concrete paving base restoration is being completed as each 100-foot section of main waterline is installed.
- Installation of service lines for Phase 1, from 5th Avenue to Victoria Street on Lothrop Street, should start as soon as next week.
- The project is approximately 10% complete.
- The anticipated project completion date is November 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

